Harbor Pointe PSL Project Schedule

(as of 4/20/2021)

ENGINEER will review the schedule on a regular basis. Updates or revisions deemed by Grey = Complete

Green - Current / Ongoing Activities

Black - Future

Red - Review / Input Required by HOAs

| Subtas | ∖ Title | Start Date | End Date |
|--------|--|------------|----------|
| | NOTICE TO PROCEED (signed Agreement from all 5 | | |
| | HOAs) | 12/31/20 | |
| 1 | Project Management | 01/01/21 | 10/15/22 |
| 2&3 | Desktop Geotechnical Work & Existing Utility Research | 02/01/21 | 05/06/21 |
| | Data Review, Mapping Development, GAP Analysis, Draft | | |
| 2&3 | RRR | 01/01/21 | 04/20/21 |
| 2&3 | Project Status Workshop (virtual mtg/ submit PowerPoint) | | 04/20/21 |
| 2&3 | Produce and Submit Mapping, RRR and Cost Details | 04/20/21 | 04/23/21 |
| | HOA Review of Mapping, RRR and Cost Details | 04/25/21 | 05/06/21 |
| | Site Reconnaissance / Survey (field activities by WWE staff) | 05/03/21 | 05/06/21 |
| | HOA Specific Mapping, RRR & Cost Review Meetings | 05/09/21 | 05/14/21 |
| 2 | DRAFT - Corrective Action Work Plan (CAWP) | 04/01/21 | 05/21/21 |
| | Submit Draft CAWP w/ Mapping, RRR & Cost Comments incl'd | | 05/21/21 |
| | HOA Review, Comments and Board Approval of Draft CAWP | 05/24/21 | 06/18/21 |
| 2 | FINAL - CAWP (addressing HOA Draft CAWP comments) | 06/21/21 | 07/02/21 |
| 2 | Submit FINAL - CAWP (for submittal to EBMUD by 7/12/2021) | | 07/05/21 |
| 3.1 | Final Design – 50% Design Submittal | 02/01/21 | 07/31/21 |
| | RECEIVE Comments (if any) from EBMUD regarding CAWP | 06/15/21 | 08/15/21 |
| 3.2 | Final Design – 90% Design Submittal | 08/15/21 | 11/30/21 |
| 3.3 | Final Design – Bid Document Submittal | 12/01/21 | 01/31/22 |
| 4 | Engineering Assistance During Bidding and Contract Award | 01/31/22 | 04/15/22 |
| 5 | Engineering Services During Construction | 04/15/22 | 10/15/22 |
| 6 | Construction Inspection (6-months) | 04/15/22 | 10/15/22 |